

<u>HS2 Reference Number</u>	<u>Road Name</u>	<u>Proposed Start Date</u>	<u>Estimated End Date</u>	<u>Proposed TM</u>	<u>Works Description</u>	<u>Status of works</u>	<u>Works completed</u>
THW.AN.HE.LMJV.0085	A446 Stonebridge Road	07/11/2018	10/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Solihull Parkway	12/11/2018	14/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Northway Island	12/11/2018	14/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	B4438 Bickenhill Parkway	14/11/2018	16/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	B4438 Bickenhill Parkway	16/11/2018	20/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Northway Island	16/11/2018	20/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Solihull Parkway	16/11/2018	20/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	20/11/2018	22/11/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Northway Island	20/11/2018	22/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	B4438 Bickenhill Parkway	22/11/2018	24/11/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	26/11/2018	28/11/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Middle Bickenhill Lane	28/11/2018	30/11/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	28/11/2018	30/11/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	30/11/2018	01/12/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A446 Stonebridge Road	03/12/2018	04/12/2018	Some Cway incursion	Trial Holes	Consent withheld	
THW.AN.HE.LMJV.0085	A452 Chester Road	04/12/2018	07/11/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A446 Stonebridge Road	07/12/2018	12/12/2018	Lane Closure	Trial Holes	Consent withheld	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	12/12/2018	18/12/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Stonebridge Island	04/12/2018	07/11/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.SMBC.LMJV.0082	Waste Lane	26/11/2018	30/11/2018	Traffic control (two-way signals)	Trial Holes	Consent granted	✓
THW.AN.SMBC.LMJV.0082	Hob Lane	25/03/2019	29/03/2019	Traffic control (multi-way signals)	Trial Holes	Consent withheld - Refused due to conflict of works	
THW.AN.SMBC.LMJV.0082	A452 Kenilworth Road	10/12/2018	12/12/2018	Lane closure	Trial Holes	Consent granted	✓
Sch 4 no.23 Red Lane Diversion Route	Hob Lane, Kenilworth Road, Windmill Lane	15/12/2018	16/12/2018	Road closure	Diversion route for works carried out in WCC on Red Lane	Consultation	✓
THW.HS2.AN.SMBC.BBV.Survey 00009	A452 Chester Road Northway Island and Solihull Parkway	28/11/2018	30/11/2018	Lane closures and ring management	Non-Intrusive Utility Survey / Manhole Access	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Truggist Lane	11/02/2019	18/02/2019	Traffic control (multi-way signals)	WP047 Vegetation clearance on section of carriageway of Truggist Lane	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Station Road	11/02/2019	18/02/2019	Traffic control (multi-way signals)	For TM use only - Traffic light head to be erected	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Baulk Lane	11/02/2019	18/02/2019	Some Cway incursion	WP047 Vegetation clearance on section of carriageway of Truggist Lane	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Park Lane	11/02/2019	18/02/2019	Traffic control (two-way signals)	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Lavender Hall Lane	11/02/2019	18/02/2019	Some Cway incursion	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consent granted	✓
THW.AN.SMBC.LMJV.0120	A452 Kenilworth Road	11/02/2019	18/02/2019	Lane closure	WP47 Vegetation clearance on southbound carriageway of A452 Kenilworth Road	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Park Lane	11/02/2019	18/02/2019	Some Cway incursion	WP47 Vegetation clearance on southbound carriageway of A452 Kenilworth Road	Consent granted	✓
THW.AN.SMBC.LMJV.0120	A452 Kenilworth Road	11/02/2019	18/02/2019	Lane closure	WP47 Vegetation clearance on central reservation of A452 Kenilworth Road	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Park Lane	11/02/2019	18/02/2019	Some Cway incursion	WP47 Vegetation clearance on central reservation of A452 Kenilworth Road	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Wooton Lane	11/02/2019	18/02/2019	Some Cway incursion	Signage only	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Hallmeadow Road	11/02/2019	18/02/2019	Some Cway incursion	WP47 Vegetation clearance on central reservation of A452 Kenilworth Road	Consent granted	✓
THW.AN.SMBC.LMJV.0120	A452 Kenilworth Road	11/02/2019	18/02/2019	Lane closure	WP47 Vegetation clearance on northbound carriageway of A452 Kenilworth Road	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Park Lane	11/02/2019	18/02/2019	Some Cway incursion	WP47 Vegetation clearance on northbound carriageway of A452 Kenilworth Road	Consent granted	✓

THW.AN.SMBC.LMJV.0120	Wooton Lane	11/02/2019	18/02/2019	Some Cway incursion	Signage only	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Hallmeadow Road	11/02/2019	18/02/2019	Some Cway incursion	WP47 Vegetation clearance on northbound carriageway of A452 Kenilworth Road	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	27/11/2018	29/11/2018	Traffic Lights	Trial holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A446 Stonebridge Road	29/11/2018	04/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Solihull Parkway	04/12/2018	06/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Northway Island	04/12/2018	12/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	B4438 Bickenhill Parkway	06/12/2018	08/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Northway Island	06/12/2018	08/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	B4438 Bickenhill Parkway	10/12/2018	12/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Northway Island	10/12/2018	12/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Solihull Parkway	10/12/2018	12/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	12/12/2018	14/12/2018	Lane Closure	Trial holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Northway Island	12/12/2018	14/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	B4438 Bickenhill Parkway	14/12/2018	18/12/2018	Lane closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	18/12/2018	20/12/2018	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Middle Bickenhill Lane	09/01/2019	11/01/2019	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	09/01/2019	11/01/2019	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	11/01/2019	12/01/2019	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A446 Stonebridge Road	15/01/2019	16/01/2019	Signs	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	16/01/2019	19/01/2019	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A446 Stonebridge Road	21/01/2019	24/01/2019	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	A452 Chester Road	24/01/2019	30/01/2019	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.HE.LMJV.0085	Stonebridge Island	30/01/2019	02/02/2019	Lane Closure	Trial Holes	Consent granted	✓
THW.AN.SMBC.BBV.0003	Coleshill Heath Road	03/01/2019	28/02/2019	Signage Only	GI Works within the fields the works consist of a drilling Rig, taking samples and testing the ground.	Consent granted	✓
THW.AN.SOL.BPA.013	Truggist Lane	11/02/2019	15/06/2019	Lane Closure	Construction of new temporary bellmouth to allow site entrance for pipe diversion	Consent granted	✓
THW.AN.SOL.BPA.013	Waste Lane (B4101)	04/02/2019	08/06/2019	Lane Closure	Construction of new temporary bellmouth to allow site entrance for pipe diversion	Consent granted	✓
THW.AN.SOL.BPA.013	Old Waste Lane/Kenilworth Greenway	04/02/2019	23/08/2019	PROW Closure	Construction of new temporary bellmouth to allow site entrance for pipe diversion	Consent granted	✓
THW.AN.SMBC.LMJV.0122	Hob Lane, Cromwell Lane	13/05/2019	24/05/2019	Multi-phase portable traffic signals	Traffic Surveys	Consent granted	✓
THW.AN.SOL.CADENT.0003	A452 Kenilworth Road	11/02/2019	01/05/2020	Lane Closure	Modifications of an existing field gateway to create a construction access for the diversion of the Austrys to Barston Gas Pipeline	Consultation agreed	✓
THW.AN.SOL.CADENT.0003	A452 Kenilworth Road	11/02/2019	01/05/2020	Warning Signage	Use of a recently constructed access for the diversion of the Gas Austrys to Barston Pipeline	Consultation agreed	✓
THW.AN.SOL.CADENT.0003	A452 Kenilworth Road	11/02/2019	01/05/2020	Lane Closure	Reinstatement of a temporary construction access created for the diversion of the Austrys to Barston Gas Pipeline	Consultation agreed	✓
THW.AN.SMBC.LMJV.0122	Waste Lane	18/03/2019	22/03/2019	Multi-phase portable traffic signals	Traffic Surveys	Consultation agreed	✓
THW.AN.SMBC.NG.ZF113.ID33.P2 v0.0	Middle Bickenhill Lane	21/01/2019	31/12/2019	Signage Only	Signage on Packington Lane on temporary A-frames	Consultation agreed	
THW.AN.SMBC.LMJV.0132	A452 (N) Chester Rd	18/02/2019	21/02/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0132	A452 (S) Chester Road	18/02/2019	21/02/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0132	A452 Northway Island	18/02/2019	21/02/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓

THW.AN.SMBC.LMJV.0133	A452 (N) Chester Rd	18/03/2019	21/03/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0133	A452 (S) Chester Rd	18/03/2019	21/03/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0133	A452 Northway Island	18/03/2019	21/03/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0134	A452 (N) Chester Rd	15/04/2019	18/04/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0134	A452 (S) Chester Road	15/04/2019	18/04/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0134		15/04/2019	18/04/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0135	A452 (N) Chester Rd	13/05/2019	16/05/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0135	A452 (S) Chester Road	13/05/2019	16/05/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0135	A452 Northway Island	13/05/2019	16/05/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0120	Northway Island	08/04/2019	10/05/2019	Lane Closure	Vegetation Clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	Northway Island to Coleshill Heath Road	08/04/2019	11/04/2019	Lane Closure	Vegetation Clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	Coleshill Heath Road to Moorend Avenue	08/04/2019	11/04/2019	Lane Closure	Vegetation Clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	Solihull Parkway	08/04/2019	10/05/2019	Lane Closure	Vegetation Clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	Middle Bickenhill Lane	25/02/2019	02/03/2019	Temporary Signage	Vegetation Clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	B4438 Bickenhill Parkway	25/02/2019	02/03/2019	Lane closures and ring management	Vegetation Clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0163	A452 Chester Road	TBC	TBC	Lane 1 closure	Installation of TVCBs to prevent unauthorised access to HS2 work areas	Works cancelled by LMJV	
THW.AN.SMBC.LMJV.0164	Waste Lane	05/02/2019	17/03/2019	2 phase part time portable traffic signals	Access/Egress to ecological mitigation site	Consultation agreed	✓
THW.AN.SMBC.LMJV.0164	Waste Lane	05/02/2019	08/02/2019	2 phase part time portable traffic signals	Access/Egress to ecological mitigation site	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	Park Lane	01/04/2019	05/04/2019	Road closure	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	A452 Kenilworth Road	04/03/2019	08/03/2019	Lane Closure	WP47 Vegetation clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0160	A452 Chester Road	05/03/2019	09/03/2019	Lane Closure	Trial Holes 5,6,28,29	Consultation agreed	✓
THW.AN.SMBC.LMJV.0160	Northway Island	08/04/2019	10/05/2019	Lane Closure	Trial Holes 5,6,28,29	Consultation agreed	✓
THW.AN.SMBC.LMJV.0160	A452 Chester Road	11/03/2019	13/03/2019	Lane Closure	Trial Holes 4,30	Consultation agreed	✓
THW.AN.SMBC.LMJV.0160	Northway Island	11/03/2019	13/03/2019	Lane Closure	Trial Holes 4,30	Consultation agreed	✓
THW.AN.SMBC.LMJV.0181	B4438 Bickenhill Parkway	15/04/2019	24/05/2019	Lane closure	Construction of works access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181	B4438 Bickenhill Parkway	15/04/2019	31/12/2020	Works access signage	Works access signage	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181	A452 Chester road	08/04/2019	31/05/2019	Lane Closure	Construction of works access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181	A452 Chester road	08/04/2019	29/06/2019	Lane Closure	Construction of works access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181	A452 Chester road	08/04/2019	31/12/2020	Works access signage	Construction of works access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0120	Lavender Hall Lane	04/03/2019	08/03/2019	2-way portable traffic signals	Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0120	Park Lane	04/03/2019	08/03/2019	2-way portable traffic signals	Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.NG.CHR.RC.P2 v0.0	Coleshill Heath Road	13/05/2019	17/05/2019	Road closure	Construction of scaffold overbridge	Consultation agreed with comments	✓
THW.AN.SMBC.NG.CHR.RC.P2 v0.0	Coleshill Heath Road	14/06/2019	15/06/2019	Road closure	Installation of scaffold netting	Consultation agreed with comments	✓
THW.AN.SMBC.NG.CHR.RC.P2 v0.0	Coleshill Heath Road	20/08/2019	21/08/2019	Road closure	Removal of scaffold netting	Consultation agreed with comments	✓
THW.AN.SMBC.NG.CHR.RC.P2 v0.0	Coleshill Heath Road	02/09/2019	06/09/2019	Road closure	Dismantle of scaffold overbridge	Consultation agreed with comments	✓

THW.AN.NG.SMBC.ZF106.ID28.P1 v0.0	Coleshill Heath Road	08/04/2019	30/04/2019	Lane Closure	Creation of new access	Consultation agreed with comments	✓
THW.AN.NG.SMBC.ZF106.ID28.P2 v0.0	Yorkminster Drive	08/04/2019	12/04/2019	2 way TL	Creation of new access	Consultation agreed with comments	✓
THW.AN.NG.SMBC.ZF106.ID28.P2 v0.0	Yorkminster Drive	08/04/2019	31/12/2019	Signage Only	Creation of new access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0185	A452 Chester Road to A446 to Northway Island	08/04/2019	31/12/2020	Gap Closure	Safety reasons when installing and removing TM	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0120	Lavender Hall Lane	20/03/2019	22/03/2019	2-way portable traffic signals	Vegetation clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0120	Park Lane	20/03/2019	22/03/2019	2-way portable traffic signals	Vegetation clearance	Consultation agreed	✓
THW.AN.SMBC.A452.SCAFF.P2 V0.0	A452 Chester Road	03/06/2019	08/06/2019	Nearside Lane Closures Northbound and Southbound	Vegetation clearance for the installation of scaffold	Consultation agreed	✓
THW.AN.SMBC.A452.SCAFF.P2 V0.0	A452 Chester Road	01/08/2019	03/08/2019	Road Closure of A452 between A446 and Northway Island	Road Closure for installation of scaffold netting	Consultation agreed	✓
THW.AN.SMBC.A452.SCAFF.P2 V0.0	A452 Chester Road	02/09/2019	04/09/2019	Road Closure of A452 between A446 and Northway Island	Road Closure for removal of scaffold netting	Consultation agreed	✓
THW.AN.SMBC.LMJV.0203	A452	24/04/2019	30/04/2019	NB Lane closure	Utility Trial holes	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0203	A452	30/04/2019	03/05/2019	NB Lane closure	Utility Trial holes	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0203	A446 & A452	03/05/2019	04/05/2019	SB Lane closure	Utility Trial holes	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0203	A446 & A452	23/05/2019	24/05/2019	NB & SB Lane closure	Utility Trial holes	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0203	A45 & A452	09/05/2019	18/05/2019	EB & SB Lane closure	Utility Trial holes	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0203	A45 & A452	20/05/2019	23/05/2019	EB & NB Lane closure	Utility Trial holes	Consultation agreed with comments	✓
THW.AN.SMBC.BBV.GI.0025	Hodgetts Lane	01/04/2019	31/05/2019	Signage Only	GI Works within the field the works consist of a drilling Rig, taking samples and testing the ground.	Consultation agreed	✓
THW.AN.SMBC.LMJV.0209	A452 Collector Road	18/05/2019	20/05/2019	Signage Only as part of a Diversion route	Utility Trial holes	Consent granted	✓
THW.AN.SMBC.NG.ZF110.ID31.P2 V0.0	A446/A452/B4438 Biddles Loop	07/05/2019	10/05/2019	Nearside Lane Closure Northbound on A446	Access Improvements	Consultation agreed with comments	✓
THW.AN.SMBC.NG.ZF110.ID31.P2 V0.0	A446/A452/B4438 Biddles Loop	07/05/2019	31/12/2019	Signage on Northway Island	Access to tower ZF110 in adjacent field	Consultation agreed with comments	✓
THW.AN.SMBC.NG.A446SN(95R-96R).P2 V0	A446 Lichfield Road	19/06/2019	20/06/2019	Heavy Vehicle diversion route via A4097,A38,A452 and B4114	Skysafe works across A446	Consultation agreed with comments	✓
THW.AN.SMBC.NG.A446SN(95R-96R).P2 V0	A446 Lichfield Road	09/07/2019	10/07/2019	Heavy Vehicle diversion route via A4097,A38,A452 and B4114	Skysafe works across A446	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0207	Diddington Lane	22/04/2019	31/05/2019	2 way portable traffic signals	Archaeology trenches	Consultation agreed	✓
THW.AN.SMBC.LMJV.0214	Bickenhill Parkway Footway	18/04/2019	23/05/2019	Footway closure and diversion	Vegetation Clearance	Consultation agreed	✓
THW.AN.SMBC.LMJV.0146	A452 (N) Chester Rd	05/08/2019	08/08/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0146	A452 (S) Chester Road	05/08/2019	08/08/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0146	A452 Northway Island	05/08/2019	08/08/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0137	A452 (N) Chester Rd	08/07/2019	11/07/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0137	A452 (S) Chester Road	08/07/2019	11/07/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0137	A452 Northway Island	08/07/2019	11/07/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0136	A452 (N) Chester Rd	10/06/2019	13/06/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0136	A452 (S) Chester Road	10/06/2019	13/06/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0136	A452 Northway Island	10/06/2019	13/06/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓

THW.AN.SMBC.LMJV.0148	A452 (N) Chester Rd	30/09/2019	03/10/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0148	A452 (S) Chester Road	30/09/2019	03/10/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0148	A452 Northway Island	30/09/2019	03/10/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0147	A452 (N) Chester Rd	02/09/2019	05/09/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0147	A452 (S) Chester Road	02/09/2019	05/09/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0147	A452 Northway Island	02/09/2019	05/09/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consent granted	✓
THW.AN.SMBC.LMJV.0217	A452 Kenilworth Road	27/05/2019	31/05/2019	North & Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	Park Lane	03/06/2019	07/06/2019	Park Lane Road Closure and associated diversion route	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	Park Lane	10/06/2019	14/06/2019	Park Lane Road Closure and associated diversion route	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	A452 Kenilworth Road	03/06/2019	08/06/2019	Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	A452 Kenilworth Road	10/06/2019	15/06/2019	Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	A452 Kenilworth Road	04/06/2019	06/06/2019	Northbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	A452 Kenilworth Road	11/06/2019	13/06/2019	Northbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	A452 Kenilworth Road	03/06/2019	08/06/2019	Northbound Full closure and associated diversion route	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217	A452 Kenilworth Road	10/06/2019	15/06/2019	Northbound Full closure and associated diversion route	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0207 C02	B4102 Meriden Road	20/05/2019	14/06/2019	2-way portable traffic signals	Archaeology trenches. Including track matting on verge between carriageway and highway boundary.	Awaiting new dates from LMJV	
THW.AN.SMBC.LMJV.0181 C03	B4438 Bickenhill Parkway	10/06/2019	17/07/2019	Lane closure	Construction of works access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181 C03	B4438 Bickenhill Parkway	10/06/2019	31/12/2020	Works access signage	Works access signage	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181 C03	A452 Chester road	28/05/2019	22/07/2019	Lane Closure	Construction of works access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181 C03	A452 Chester road	28/05/2019	12/08/2019	Lane Closure	Construction of works access	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0181 C03	A452 Chester road	03/06/2019	31/12/2020	Works access signage	Construction of works access	Consultation agreed with comments	✓
THW.AN.SOL.BPA.017	Red Lane	17/06/2019	21/06/2019	Signage only	Diversion route for the temporary road closure of a section of Red lane	Conflict of works with STW	
THW.AN.SOL.BPA.017	Windmill Lane	17/06/2019	21/06/2019	Signage only	Diversion route for the temporary road closure of a section of Red lane	Consent withheld	
THW.AN.SOL.BPA.017	Kenilworth Road	17/06/2019	21/06/2019	Signage only	Diversion route for the temporary road closure of a section of Red lane	Consent withheld	
THW.AN.SOL.BPA.017	Birmingham Road	17/06/2019	21/06/2019	Signage only	Diversion route for the temporary road closure of a section of Red lane	Consent withheld	
THW.AN.SOL.BPA.017	Hodgetts Lane	17/06/2019	21/06/2019	Signage only	Diversion route for the temporary road closure of a section of Red lane	Consent withheld	
THW.AN.SOL.BPA.017	Waste Lane	17/06/2019	21/06/2019	Signage only	Diversion route for the temporary road closure of a section of Red lane	Consent withheld	
THW.AN.SMBC.NG.CHR.LC.P2 v2.0	Coleshill Heath Road					Awaiting further info from applicant	
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	27/05/2019	31/05/2019	North & Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	Park Lane	03/06/2019	07/06/2019	Park Lane Road Closure and associated diversion route	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	Park Lane	10/06/2019	14/06/2019	Park Lane Road Closure and associated diversion route	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	Park Lane	17/06/2019	21/06/2019	Park Lane Road Closure and associated diversion route	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	Park Lane	24/06/2019	28/06/2019	Park Lane Road Closure and associated diversion route	WP47 Vegetation clearance on sections of carriageway of Park Lane	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	03/06/2019	08/06/2019	Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	10/06/2019	15/06/2019	Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓

THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	17/06/2019	22/06/2019	Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	24/06/2019	29/06/2019	Southbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	04/06/2019	06/06/2019	Northbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	11/06/2019	13/06/2019	Northbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	18/06/2019	20/06/2019	Northbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	25/06/2019	27/06/2019	Northbound Lane closures	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	03/06/2019	08/06/2019	Northbound Full closure and associated diversion route	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0217 C03	A452 Kenilworth Road	10/06/2019	15/06/2019	Northbound Full closure and associated diversion route	WP47 Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0082	Waste Lane	26/11/2018	30/11/2018	Portable Traffic Signals	Utility Trial Holes 07/08/09/10	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0082	Hob Lane	25/03/2019	29/03/2019	Multi-phase Portable Traffic Signals, not including the weekend	Utility Trial Holes 14/16	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0082	A452 Kenilworth Road NB	20/05/2019	23/05/2019	A452 NB Lane Closure	Utility Trial Holes	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0082	A452 Kenilworth Road SB	20/05/2019	23/05/2019	A452 SB Lane Closure	Utility Trial Holes	Consultation agreed with comments	✓
THW.AN.SMBC.LM-JV.0198	Waste Lane			Schedule 4 Part 1	New access	Consent granted	✓
THW.AN.SMBC.LMJV.0242	Park Lane	31/07/2019	16/08/2019	Park Lane Road closure and associated diversion route (Lavender Hall Lane to compound closed, access to property vis A452)	WP04c Compound access construction	On hold as per Paul Tovey	
THW.AN.SMBC.LMJV.0242	Park Lane	27/02/2020	28/04/2020	Park Lane Road closure and associated diversion route (Lavender Hall Lane to compound closed, access to property vis A452)	WP04c Compound access construction	On hold as per Paul Tovey	
THW.AN.SMBC.LMJV.0242	Park Lane	21/08/2019	20/01/2020	Park Lane Road closure and associated diversion route (A452 to compound closed, access to property via Lavender Hall lane)	WP04c Compound access construction	On hold as per Paul Tovey	
THW.AN.SMBC.LMJV.0238	Waste Lane	12/08/2019	16/09/2019	2-way portable traffic signals	Creation of site access	9.30-3.30 working only, double heads, no more than 100m between heads	✓
THW.AN.SMBC.LMJV.0236	Hob Lane			Schedule 4 Part 1	Creation of safe access and egress for construction vehicles. Site access for non construction of Hob Lane Non-Motorised users crossing point	Consent granted	✓
THW.AN.SMBC.LMJV.0245	Bickenhill Parkway	01/07/2019	05/07/2019	Lane Closures	Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0245	A452 Chester road	16/07/2019	26/07/2019	2 Way Portable traffic signals	Vegetation clearance	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0227	A452 Kenilworth Road	25/06/2019	25/06/2022	Schedule 4 Part 1	Works access	Consent withheld	
THW.AN.SMBC.LMJV.0226	Park Lane	25/06/2019	25/06/2022	Schedule 4 Part 1	Works access	Consent withheld	
THW.AN.SMBC.LMJV.0248	A452	17/09/2019	18/09/2019	Northbound Lane closure	Gas main diversion	C02 received - no response required	✓
THW.AN.SMBC.LMJV.0248	Coventry Road	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Gas main diversion	C02 received - no response required	✓
THW.AN.SMBC.LMJV.0248	Airport Way	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Gas main diversion	C02 received - no response required	✓
THW.AN.SMBC.LMJV.0248	Bickenhill Lane	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Gas main diversion	C02 received - no response required	✓
THW.AN.SMBC.LMJV.0248	Bickenhill Parkway	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Gas main diversion	C02 received - no response required	✓
THW.AN.SMBC.LMJV.0248	Packington Lane	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Gas main diversion	C02 received - no response required	✓
THW.AN.SMBC.LMJV.0254	Northway Island	17/09/2019	18/09/2019	Partial Ring management	Utility trial holes	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0248	A452	26/10/2019	27/10/2019	Northbound Lane closure	Gas main diversion	Consent granted with comments	✓

THW.AN.SMBC.LMJV.0248	Coventry Road	26/10/2019	31/12/2020	Northbound A452/A446 diversion route	Gas main diversion	Consent granted with comments	✓
THW.AN.SMBC.LMJV.0248	Airport Way	26/10/2019	27/10/2019	Northbound A452/A446 diversion route	Gas main diversion	Consent granted with comments	✓
THW.AN.SMBC.LMJV.0248	Bickenhill Lane	26/10/2019	27/10/2019	Northbound A452/A446 diversion route	Gas main diversion	Consent granted with comments	✓
THW.AN.SMBC.LMJV.0248	Bickenhill Parkway	26/10/2019	27/10/2019	Northbound A452/A446 diversion route	Gas main diversion	Consent granted with comments	✓
THW.AN.SMBC.LMJV.0248	Packington Lane	26/10/2019	27/10/2019	Northbound A452/A446 diversion route	Gas main diversion	Consent granted with comments	✓
THW.AN.SMBC.LMJV.0248	A452	11/09/2019	27/10/2019	Northbound Lane closure	Gas main diversion & Barrier installation	Consent granted with comments	✓
THW.AN.SMBC.LMJV.0252	A452	29/07/2019	02/08/2019	Southbound Lane closure	Ground preparation for temporary barrier installation	Consultation agreed with comments	✓
THW.AN.SMBC.LMJV.0252	A452	19/08/2019	24/08/2019	Southbound Road closure	Temporary barrier installation	Consultation agreed with comments	✓
Schedule 4 Part 3	A452 Interchange Station Highways - SMBC			Contrustion or realignment of roads	Contrustion or realignment of roads	Approval granted	✓
THW.AN.SMBC.LMJV.0272	Park Lane	02/09/2019	03/09/2019	WP47 vegetation clearance	Park Lane Road closure and associated diversion route	Comments sent 15.7.19	
THW.AN.SMBC.LMJV.0272	Park Lane	02/09/2019	03/09/2019	WP47 Vegetation clearance	Southbound Lane 1 closure	Comments sent 15.7.19	
THW.AN.SMBC.LMJV.0272	Park Lane	04/09/2019	05/09/2019		Northbound Lane closures	Comments sent 15.7.19	
THW.HS2.AN.SMBC.WPD.0001	A452	09/09/2019	11/10/2019	2 x Trial holes in grass verge	2 way TL and associated signage	Consent granted with comments	
THW.AN.SMBC.LMJV.0082	Waste Lane	26/11/2018	30/11/2018	Portable Traffic Signals	Utility Trial Holes 07/08/09/10	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0082	Hob Lane	25/03/2019	29/03/2019	Multi-phase Portable Traffic Signals, not including the weekend	Utility Trial Holes 14/16	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0082	A452 Kenilworth Road NB	20/05/2019	23/05/2019	A452 NB Lane Closure	Utility Trial Holes	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0082	A452 Kenilworth Road SB	20/05/2019	23/05/2019	A452 SB Lane Closure	Utility Trial Holes	Consultation agreed with comments	
THW.HS2AN.SOL.CADENT.0004	PROWs M215, M216, M217	12/08/2019	04/05/2020	Temporary realignment of the public right of way	HP11 pipeline diversion works	Consultation agreed with comments	
THW.HS2AN.SOL.CADENT.0004	PROWs M215, M216, M217	12/08/2019	04/05/2020	Temporary realignment of the public right of way	HP11 pipeline diversion works	Consultation agreed with comments	
THW.HS2AN.SOL.CADENT.0004	PROWs M215, M216, M217	12/08/2019	04/05/2020	Temporary realignment of the public right of way	HP11 pipeline diversion works	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	A452	16/09/2019	17/09/2019	Full closure of A452 for the installation of TM and temporary barrier on the HE network to allow a works access to be constructed on the A446	Full closure of the A452 Northbound to	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	Coventry Road	16/09/2019	17/09/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	Airport Way	16/09/2019	17/09/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	Bickenhill Lane	16/09/2019	17/09/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	Bickenhill Parkway	16/09/2019	17/09/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	Packington Lane	16/09/2019	17/09/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	A452	16/09/2019	27/10/2019	On the A446 (HE network) – Diversion of a gas main in the verge, construction of a works access, placing of temporary barrier.	Northbound Lane closure with barrier on the A446 and cones only on the A452	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	A452 NB	16/09/2019	31/12/2020	On the A452 (SMBC network) – Installation of temporary barrier on the verge	Placement of temporary barrier on verge off carriageway	Consultation agreed with comments	
THW.AN.SMBC.LMJV.0248	A452	26/10/2019	27/10/2019	Temporary barrier installation	Full closure of the A452 Northbound	Consultation agreed with comments	

THW.AN.SMBC.LMJV.0248	Coventry Road	26/10/2019	27/10/2019	Full closure of A452 for the installation of TM and temporary barrier	Northbound A452/A446 diversion route	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248	Airport Way	26/10/2019	27/10/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248	Bickenhill Lane	26/10/2019	27/10/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248	Bickenhill Parkway	26/10/2019	27/10/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248	Packington Lane	26/10/2019	27/10/2019	Diversion route for the full closure of the A452	Northbound A452/A446 diversion route	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287	B4438	23/09/2019	25/09/2019	Lane 2 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287	B4438	23/09/2019	25/09/2019	Inner Ring of Holiday Inn Roundabout Closed	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287	B4438	23/09/2019	25/09/2019	Lane 2 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287	B4438	23/09/2019	25/09/2019	Lane 2 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287	B4438	23/09/2019	25/09/2019	Outer Ring of Holiday Inn Roundabout Closed	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287	B4438	23/09/2019	25/09/2019	Lane 1 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
Schedule 4 Part 3 LM-CONS-2805	A452/Park Lane roundabout Upgrade			Contrustion or realignment of roads	Contrustion or realignment of roads	Consent granted with comments
THW.AN.SMBC.LMJV.0278	Hob Lane	04/11/2019	17/11/2019	Portable multiphase traffic signals	Creation of site access to the East of Hob lane	Consultation agreed with comments
THW.AN.SMBC.LMJV.0278	Cromwell Lane	04/11/2019	17/11/2019	Portable multiphase traffic signals	Creation of site access to the East of Hob lane	Consultation agreed with comments
THW.AN.SMBC.LMJV.0278	Hob Lane	04/11/2019	31/05/2020	Site access signs	Construction of Kenilworth Greenway diversion	Consultation agreed with comments
THW.AN.SMBC.LMJV.0278	Cromwell Lane	04/11/2019	31/05/2020	Site access signs	Construction of Kenilworth Greenway diversion	Consultation agreed with comments
THW.AN.SMBC.LMJV.0278	Hob Lane	04/11/2019	17/11/2019	Portable multiphase traffic signals	Creation of site access to the East of Hob lane	WCC responded with comments
THW.AN.SMBC.LMJV.0278	Cromwell Lane	04/11/2019	17/11/2019	Portable multiphase traffic signals	Creation of site access to the East of Hob lane	WCC responded with comments
THW.AN.SMBC.LMJV.0278	Hob Lane	04/11/2019	31/05/2020	Site access signs	Construction of Kenilworth Greenway diversion	WCC responded with comments
THW.AN.SMBC.LMJV.0278	Cromwell Lane	04/11/2019	31/05/2020	Site access signs	Construction of Kenilworth Greenway diversion	WCC responded with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Lane 2 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Inner Ring of Holiday Inn Roundabout Closed	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Lane 2 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Lane 2 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Outer Ring of Holiday Inn Roundabout Closed	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Lane 1 Closure	Core Samples as indicated by the blue hatched circles	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Lane 1 Closure	Trial holes as detailed on the trial hole plan	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Outer Ring and Inner Ring of Holiday Inn Roundabout Closed	Trial holes as detailed on the trial hole plan	Consultation agreed with comments
THW.AN.SMBC.LMJV.0287 Rev 1	B4438	21/10/2019	23/10/2019	Lane 2 Closure	Trial holes as detailed on the trial hole plan	Consultation agreed with comments
THW.AN.WCC.LMJV.0277	Red Lane	04/11/2019	17/11/2019	Portable multiphase traffic signals	Creation of site access to the East of Hob lane	Consultation agreed with comments
THW.AN.WCC.LMJV.0277	Red Lane	17/11/2019	31/05/2020	Site access signs	Construction of Kenilworth Greenway	Consultation agreed with comments
THW.AN.SMBC.LMJV.0315	A452 (N) Chester Rd	25/11/2019	27/11/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0315	A452 (S) Chester Road	25/11/2019	27/11/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0315	A452 Northway Island	25/11/2019	27/11/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments

THW.AN.SMBC.LMJV.0314	A452 (N) Chester Rd	28/10/2019	30/10/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0314	A452 (S) Chester Road	28/10/2019	30/10/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0314	A452 Northway Island	28/10/2019	30/10/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0316	A452 (N) Chester Rd	16/12/2019	18/12/2019	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0316	A452 (S) Chester Road	16/12/2019	18/12/2019	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0316	A452 Northway Island	16/12/2019	18/12/2019	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0317	A452 (N) Chester Rd	20/01/2020	22/01/2020	Lane 1 closure on the A452 Chester Road from the A452/ A446 Split to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0317	A452 (S) Chester Road	20/01/2020	22/01/2020	Lane 2 closure on approach to Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0317	A452 Northway Island	20/01/2020	22/01/2020	Inner partial ring closure of Northway Island	Monitoring of a bore hole in the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0242	Park Lane	16/09/2019	17/11/2019	Park Lane Road closure and associated diversion route (Lavender Hall Lane to compound closed, access to property via A452)	WP04c Compound access construction	Consultation agreed with comments
THW.AN.SMBC.LMJV.0242	Park Lane	27/02/2020	28/04/2020	Park Lane Road closure and associated diversion route (Lavender Hall Lane to compound closed, access to property via A452)	WP04c Compound access construction	Consultation agreed with comments
THW.AN.SMBC.LMJV.0242	Park Lane	18/11/2019	20/01/2020	Park Lane Road closure and associated diversion route (A452 to compound closed, access to property via Lavender Hall lane)	WP04c Compound access construction	Consultation agreed with comments
THW.AN.SMBC.LMJV.0242	Park Lane	28/10/2019	31/10/2019	Park Lane Road closure and associated diversion route (A452 to compound closed, access to property via Lavender Hall lane)	Vegetation clearance, trees to be felled before the 31/10/19 due to seasonal constraints.	Consultation agreed with comments
THW.AN.SMBC.ESSO.003	B4118 Water Orton Road	02/12/2019	13/12/2019	Signage associated with TTL in BCC	Signage for 2 way traffic lights to facilitate the construction of the new works access in BCC	Consultation agreed with comments
THW.AN.SMBC.ESSO.003	B4118 Water Orton Road	13/12/2019	24/04/2020	Works access signage	In use phase of works, signage to warn motorists of works access	Consultation agreed with comments
THW.AN.SMBC.LMJV.0300	A452(S)	10/11/2019	11/11/2019	Diversion route and associated signing for full closure of the A446(S)	Works Access Construction	Consultation agreed with comments
THW.AN.SMBC.LMJV.0300	A452(S)	15/12/2019	16/12/2019	Diversion route and associated signing for full closure of the A446(S)	Works Access Construction	Consultation agreed with comments
THW.AN.SMBC.LMJV.0300	A452(S)	16/12/2019	20/12/2019	Full closure of the A452(S) with traffic diverted via Biddles Loop, around the roundabout at M6 J4 and South on the A446(S).	Works Access Construction – Closure to allow the final stages at the merge of the A452(S) and the A446(S)	Consultation agreed with comments
THW.AN.SMBC.LMJV.0300	A452	16/12/2019	20/12/2019	Diversion route and associated signing	Works Access Construction – Closure to allow the final stages at the merge of the A452(S) and the A446(S)	Consultation agreed with comments
THW.AN.SMBC.LMJV.0300	A452	16/12/2019	20/12/2019	Lane closure in advance to BBP Roundabout	Works Access Construction – Closure to allow the final stages at the merge of the A452(S) and the A446(S)	Consultation agreed with comments

THW.AN.SMBC.LMJV.0300	B4438	16/12/2019	20/12/2019	Signing between Holiday Roundabout and BBP Roundabout	Works Access Construction – Closure to allow the final stages at the merge of the A452(S) and the A446(S)	Consultation agreed with comments
THW.AN.HE.LMJV.0299	A446(S)	10/11/2019	11/11/2019	Full closure of the A446(S) to allow the installation of a 24/7 lane closure and BG800 barrier	Works Access Construction	HE responded with comments
THW.AN.HE.LMJV.0299	A446(S)	10/11/2019	16/12/2019	Lane closure on the A446(S) and BG800 barrier located on the carriageway	Works Access Construction	HE responded with comments
THW.AN.HE.LMJV.0299	A446(S)	15/12/2019	16/12/2019	Full closure of the A446(S) to allow the removal of the 24/7 lane closure and BG800 barrier	Works Access Construction	HE responded with comments
THW.AN.HE.LMJV.0299	A446(S)	16/12/2019	20/12/2019	Lane closure on the A446(S). Also is a full closure of the A452(S) with a diversion route via Biddles Loop, M6 J4 roundabout and then the A446(S)	Works Access Construction	HE responded with comments
THW.AN.SMBC.LMJV.331	A452 Southbound	05/11/2019	06/11/2019	Off peak lane 2 closure	Continued work to the bases installed for the Barrierguard 800 fitted to the verge previously	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	A452	17/09/2019	18/09/2019	Full closure of the A452 Northbound to	Full closure of A452 for the installation of TM and temporary barrier on the HE network to allow a works access to be constructed on the A446	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Coventry Road	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Airport Way	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Bickenhill Lane	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Bickenhill Parkway	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Packington Lane	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	A452	17/09/2019	25/11/2019	Northbound Lane closure with barrier on the A446 and cones only on the A452	On the A446 (HE network) – Diversion of a gas main in the verge, construction of a works access, placing of temporary barrier.	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	A452 NB	17/09/2019	31/12/2020	Placement of temporary barrier on verge off carriageway	On the A452 (SMBC network) – Installation of temporary barrier on the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	A452	24/11/2019	25/11/2019	Full closure of the A452 Northbound	Temporary barrier installation	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Coventry Road	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Full closure of A452 for the installation of TM and temporary barrier	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Airport Way	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Bickenhill Lane	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Bickenhill Parkway	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	Packington Lane	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 7	A452	04/11/2019	22/11/2019	Addition to existing lane closure consisting of a lane 1 to lane 2 changeover and an extension over the existing access on the A452	Addition to existing closure whilst Severn Trent Water make a connection and the concrete slab is completed	Consultation agreed with comments

THW.AN.SMBC.LMJV.0248 rev 7	A452	09/11/2019	10/11/2019	Addition to existing lane closure consisting of a lane 1 to lane 2 changeover and an extension over the existing access on the A452	Addition to existing closure whilst Severn Trent Water make a connection and the concrete slab is completed	Consultation agreed with comments
THW.AN.SMBC.LMJV.0278	Hob Lane	04/11/2019	17/11/2019	Portable multiphase traffic signals	Creation of site access to the East of Hob lane	Consent granted with comments
THW.AN.SMBC.LMJV.0278	Cromwell Lane	04/11/2019	17/11/2019	Portable multiphase traffic signals	Creation of site access to the East of Hob lane	Consent granted with comments
THW.AN.SMBC.LMJV.0278	Hob Lane	17/11/2019	31/05/2020	Site access signs	Construction of Kenilworth Greenway diversion	Consent granted with comments
THW.AN.SMBC.LMJV.0278	Cromwell Lane	17/11/2019	31/05/2020	Site access signs	Construction of Kenilworth Greenway diversion	Consent granted with comments
THW.AN.SMBC.LMJV.331	A452 Southbound	04/11/2019	20/12/2019	Off peak lane 2 closure	Continued work to the bases installed for the Barrierguard 800 fitted to the verge previously	Comments made regarding extended duration and change in timings
THW.AN.SMBC.LMJV.0248 rev 8	A452	17/09/2019	18/09/2019	Full closure of the A452 Northbound to	Full closure of A452 for the installation of TM and temporary barrier on the HE network to allow a works access to be constructed on the A446	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Coventry Road	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Airport Way	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Bickenhill Lane	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Bickenhill Parkway	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Packington Lane	17/09/2019	18/09/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	A452	17/09/2019	15/12/2019	Northbound Lane closure with barrier on the A446 and cones only on the A452	On the A446 (HE network) – Diversion of a gas main in the verge, construction of a works access, placing of temporary barrier.	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	A452 NB	17/09/2019	31/12/2020	Placement of temporary barrier on verge off carriageway	On the A452 (SMBC network) – Installation of temporary barrier on the verge	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	A452	24/11/2019	25/11/2019	Full closure of the A452 Northbound	Temporary barrier installation	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Coventry Road	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Full closure of A452 for the installation of TM and temporary barrier	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Airport Way	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Bickenhill Lane	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Bickenhill Parkway	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Packington Lane	24/11/2019	25/11/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	A452	04/11/2019	22/11/2019	Addition to existing lane closure consisting of a lane 1 to lane 2 changeover and an extension over the existing access on the A452	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	A452	09/11/2019	10/11/2019	Addition to existing lane closure consisting of a lane 1 to lane 2 changeover and an extension over the existing access on the A452	Addition to existing closure whilst Severn Trent Water make a connection and the concrete slab is completed	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	A452	14/12/2019	15/12/2019	Full closure of the A452 Northbound	Addition to existing closure whilst Severn Trent Water make a connection and the concrete slab is completed	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Coventry Road	14/12/2019	15/12/2019	Northbound A452/A446 diversion route	Full closure of A452 for the installation of TM and temporary barrier	Consultation agreed with comments

THW.AN.SMBC.LMJV.0248 rev 8	Airport Way	14/12/2019	15/12/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Bickenhill Lane	14/12/2019	15/12/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Bickenhill Parkway	14/12/2019	15/12/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.0248 rev 8	Packington Lane	14/12/2019	15/12/2019	Northbound A452/A446 diversion route	Diversion route for the full closure of the A452	Consultation agreed with comments
THW.AN.SMBC.LMJV.348	Solihull Parkway	07/12/2019	08/12/2019	Road closure	Trial holes – locate existing utilities and record depth	Consultation agreed with comments
THW.AN.SMBC.LMJV.348	Northway Island	07/12/2019	08/12/2019	Associated diversion	Diversion Route	Consultation agreed with comments
THW.AN.SMBC.LMJV.348	B4438	07/12/2019	08/12/2019	Associated diversion	Diversion Route	Consultation agreed with comments
THW.AN.SMBC.LMJV.348	Solihull Parkway	14/12/2019	15/12/2019	Road closure	Trial holes – locate existing utilities and record depth	Consultation agreed with comments
THW.AN.SMBC.LMJV.348	Northway Island	14/12/2019	15/12/2019	Associated diversion	Diversion Route	Consultation agreed with comments
THW.AN.SMBC.LMJV.348	B4438	14/12/2019	15/12/2019	Associated diversion	Diversion Route	Consultation agreed with comments
THW.AN.LMJV.SMBC..355	A452 NB	12/01/2020	13/01/2020	Night time NB closure and associated diversion route	NB closure to install barrier on lane 1 NB	Consent granted
THW.AN.LMJV.SMBC..355	A452 NB	13/01/2020	24/02/2020	NB Lane 1 closure	NB static lane closure to facilitate barrier in lane 1	Consent granted
THW.AN.LMJV.SMBC..355	A452 SB	13/01/2020	14/01/2020	Night time SB closure and associated diversion route	SB closure to install barrier on lane 1 SB	Consent granted
THW.AN.LMJV.SMBC..355	A452 SB	14/01/2020	10/02/2020	SB Lane 1 closure	SB static lane closure to facilitate barrier in lane 1	Consent granted
THW.AN.LMJV.SMBC..355	A452 SB	03/02/2020	10/02/2020	Night time SB closure and associated diversion route	SB closure to facilitate utility trenching	Consent granted
THW.AN.LMJV.SMBC..355	A452 NB	17/02/2020	24/02/2020	Night time NB closure and associated diversion route	NB closure to facilitate utility trenching	Consent granted
THW.AN.LMJV.SMBC..355	A452 NB	24/02/2020	24/04/2020	NB Lane 2 closure	NB static lane closure to facilitate barrier in lane 2	Consent granted
THW.AN.LMJV.SMBC..355	A452 SB	24/02/2020	24/04/2020	SB Lane 2 closure	SB static lane closure to facilitate barrier in lane 2	Consent granted
THW.AN.LMJV.SMBC..355	A452	27/04/2020	28/04/2020	Night time NB closure and associated diversion route	NB closure to install central reserve running lane	Consent granted
THW.AN.LMJV.SMBC..355	A452	28/04/2020	07/09/2020	Central reserve running	Central reserve running lane, single lane each direction to roundabout facilitate build	Consent granted
THW.AN.LMJV.SMBC..355	A452	08/09/2020	09/09/2020	Night time NB closure and associated diversion route	NB closure to remove central reserve running lane	Consent granted
THW.AN.LMJV.SMBC..355	A452	09/09/2020	12/10/2020	Lane 1 running NB and SB	Lane 1 running SB and NB around new roundabout to facilitate build	Consent granted
THW.AN.LMJV.SMBC..355	A452 SB Layby	12/01/2020	12/10/2020	Layby closure	Layby closure	Consent granted
THW.HS2.N2.SMBC.BBV.TP.01	Diddington Lane	27/01/2020	07/02/2020	Road Closure	Site Clearance and trial holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Consultation/Consent with comments - awaiting response from applicant
THW.HS2.N2.SMBC.BBV.TP.01	B4102 Meriden Road and A452 Kenilworth Road	27/01/2020	07/02/2020	Diversion Signage	Site Clearance and trial holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Consultation/Consent with comments - awaiting response from applicant
THW.HS2.N2.SMBC.BBV.TP.01	Diddington Lane	24/02/2020	06/04/2020	Road Closure	Site strip and install access track and piling platform for test pile construction works off highway within Diddington Lane.	Consultation/Consent with comments - awaiting response from applicant
THW.HS2.N2.SMBC.BBV.TP.01	B4102 Meriden Road and A452 Kenilworth Road	24/02/2020	06/04/2020	Diversion signage	Site strip and install access track and piling platform for test pile construction works off highway within Diddington Lane.	Consultation/Consent with comments - awaiting response from applicant
THW.HS2.N2.SMBC.BBV.TP.01	Diddington Lane	06/04/2020	31/07/2020	Road Closure	Test Pile Construction works off highway within Diddington Lane for delivery of plant and concrete delivery's	Consultation/Consent with comments - awaiting response from applicant
THW.HS2.N2.SMBC.BBV.TP.01	B4102 Meriden Road and A452 Kenilworth Road	06/04/2020	31/07/2020	Diversion signage	Test Pile Construction works off highway within Diddington Lane for delivery of plant and concrete delivery's	Consultation/Consent with comments - awaiting response from applicant
THW.HS2.N2.SMBC.BBV.TP.01	Diddington Lane	27/01/2020	31/07/2020	Site signage only highlighting access into works area.		Consultation/Consent with comments

THW.AN.LMJV.SMBC.360	PRoW M198	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.LMJV.SMBC.360	PRoW M191	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.LMJV.SMBC.360	PRoW M196	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.LMJV.SMBC.360	PRoW M197	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.LMJV.SMBC.360	PRoW M214	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.LMJV.SMBC.360	PRoW M215	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.LMJV.SMBC.360	PRoW M216	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.LMJV.SMBC.360	PRoW M217	06/01/2020	30/03/2020	Track matting and Marshall for crossing of vehicles, this will only be a minute at a time, once vehicle has crossed track matting will be removed	Ad hoc vehicular crossing of PROW for de-vegetation works	Consultation with comments - awaiting response from applicant
THW.AN.SMBC.LMJV.366	Junc A452 to Melbecks Garden Centre	06/01/2020	31/12/2020	Signage only	Signage for the speed camera and temporary speed limit	Consultation/Consent with comments
THW.AN.SMBC.LMJV.368	A452 Northway Island to Middle Bickenhill Lane	19/01/2020	20/01/2020	NB closure and associated signage	Installation of speed cameras	Consultation with comments - awaiting response from applicant
THW.AN.SMBC.LMJV.368	A452 Northway Island to Packington Lane	18/01/2020	19/01/2020	Diversion signage for closure A446 SB closure (HE network)	Installation of speed cameras	Consultation with comments - awaiting response from applicant
THW.AN.SMBC.LMJV.372	Waste Lane - Dragonflies to Kenilworth Greenway	06/01/2020	10/01/2020	2WTTL and associated signage	Kenilworth Greenway diversion works – Laying track matting	Consultation with comments - awaiting response from applicant
THW.AN.SMBC.LMJV.372	Waste Lane - Dragonflies to Kenilworth Greenway	13/01/2020	03/07/2020	4WTTL plant crossing only, lights only in effect on an ad hoc basis manually controlled	Kenilworth Greenway diversion works – Plant crossing	Consultation with comments - awaiting response from applicant
THW.AN.SMBC.LMJV.385	A45 service Road	03/02/2020	14/02/2020	Lane 1 closure and associated signage	Vegetation clearance	Dates amended by LMJV
THW.AN.SMBC.LMJV.385	Diddington Lane	03/02/2020	14/02/2020	2WTTL and associated signage	Vegetation clearance	Dates amended by LMJV
THW.AN.SMBC.LMJV.386	Lavender Hall Lane	20/01/2020	31/01/2020	2/3WTTL and associated signage	Vegetation clearance	Dates amended by LMJV
THW.AN.SMBC.LMJV.387	Truggist Lane	20/01/2020	31/01/2020	3WTTL and associated signage	Vegetation clearance	Consultation with comments - awaiting response from applicant

THW.AN.SMBC.LMJV.377	Northway Island	20/01/2020	02/03/2020	Ring management and associated signage	Vegetation clearance	Dates amended by LMJV
THW.AN.SMBC.LMJV.377	Northway Island	20/01/2020	02/03/2020	Ring management and associated signage	Vegetation clearance	Dates amended by LMJV
THW.AN.SMBC.LMJV.388	B4438/Northway Island/Solihull Parkway	10/02/2020	23/02/2020	Lane closures and ring management with associated signage	Installation of multi utility trench	Consultation approved
THW.AN.SMBC.LMJV.388	B4438/Northway Island/Solihull Parkway	24/02/2020	24/03/2019	Lane closures on B4438, Solihull Parkway and A452 NB. Ring management on B4438 and Northway. 2WTTL on A452 and associated signage.	Installation of multi utility trench	Consultation approved
THW.AN.SMBC.LMJV.388	B4438/Northway Island/Solihull Parkway	24/03/2020	27/03/2020	Road closure of Solihull Parkway. Lane closure on B4438 and associated signage	Installation of multi utility trench	Consultation approved
THW.AN.SMBC.LMJV.388	B4438/Northway Island/Solihull Parkway	30/03/2020	31/03/2020	Lane closures on B4438, Solihull Parkway and A452 NB. Ring management on B4438 and Northway. 2WTTL on A452 and associated signage.	Installation of multi utility trench	Conflict of works with HE closure 23/3/19 overnight
THW.AN.SMBC.LMJV.388	B4438/Northway Island/Solihull Parkway	01/03/2020	02/03/2020	Road closure of Solihull Parkway. Lane closure on B4438 and associated signage	Installation of multi utility trench	Consultation approved
THW.AN.SMBC.LMJV.388	B4438/Northway Island/Solihull Parkway	03/04/2020	15/04/2020	Lane 1 closure B4438 and Solihull Parkway	Installation of multi utility trench	Consultation approved
THW.AN.SMBC.LMJV.388	B4438/Northway Island/Solihull Parkway	16/04/2020	17/04/2020	Road closure of B4438 with associated signage/diversion	Installation of multi utility trench	Consultation approved
THW.AN.SMBC.LMJV.391	Truggist Lane	27/01/2020	14/02/2020	Road Closure	Vegetation clearance works	Rev 2 submitted.
THW.AN.SMBC.LMJV.391	Station Road	27/01/2020	14/02/2020	Diversion Signage	Vegetation clearance works	Rev 2 submitted.
THW.AN.SMBC.LMJV.391	Kenilworth Road	27/01/2020	14/02/2020	Diversion Signage	Vegetation clearance works	Rev 2 submitted.
THW.AN.SMBC.LMJV.391	Kelsey Lane	27/01/2020	14/02/2020	Diversion Signage	Vegetation clearance works	Rev 2 submitted.
THW.AN.SMBC.LMJV.391	Waste Lane	27/01/2020	14/02/2020	Diversion Signage	Vegetation clearance works	Rev 2 submitted.
THW.AN.SMBC.LMJV.391	Nailcote Lane	27/01/2020	14/02/2020	Diversion Signage	Vegetation clearance works	Rev 2 submitted.
THW.AN.SMBC.LMJV.391	Spencers Lane	27/01/2020	14/02/2020	Diversion Signage	Vegetation clearance works	Rev 2 submitted.
THW.AN.SMBC.LMJV.386	Lavender Hall Lane	27/01/2020	14/02/2020	2/3WTTL and associated signage	Vegetation clearance	Consultation approved
THW.AN.SMBC.LMJV.385	A45 service Road	03/02/2020	21/02/2020	Lane 1 closure and associated signage	Vegetation clearance	Consultation approved
THW.AN.SMBC.LMJV.385	Diddington Lane	03/02/2020	21/02/2020	2WTTL and associated signage	Vegetation clearance	Consultation approved
THW.AN.SMBC.LMJV.377	Northway Island	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation approved
THW.AN.SMBC.LMJV.377	Northway Island	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation approved
THW.AN.SMBC.LMJV.396	Coleshill Heath Road	17/02/2020	18/02/2020	4 temporary traffic lights	Vegetation clearance	Consultation approved
THW.AN.SOL.BPA.014 Rev 1	Waste Lane	03/12/2019	03/12/2019	BPA sign off	BPA sign off	Consultation approved
THW.AN.LMJV.SMBC.355 REV 2	A452 NB	12/01/2020	13/01/2020	Night time NB closure and associated diversion route	NB closure to install barrier on lane 1 NB	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452 NB	13/01/2020	24/02/2020	NB Lane 1 closure	NB static lane closure to facilitate barrier in lane 1	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452 SB	13/01/2020	14/01/2020	Night time SB closure and associated diversion route	SB closure to install barrier on lane 1 SB	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452 SB	14/01/2020	10/02/2020	SB Lane 1 closure	SB static lane closure to facilitate barrier in lane 1	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452 SB	03/02/2020	10/02/2020	Night time SB closure and associated diversion route	SB closure to facilitate utility trenching	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452 NB	17/02/2020	24/02/2020	Night time NB closure and associated diversion route	NB closure to facilitate utility trenching	Rev 3 Submitted by LMJV with new dates

THW.AN.LMJV.SMBC.355 REV 2	A452 NB	24/02/2020	24/04/2020	NB Lane 2 closure	NB static lane closure to facilitate barrier in lane 2	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452 SB	24/02/2020	24/04/2020	SB Lane 2 closure	SB static lane closure to facilitate barrier in lane 2	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452	27/04/2020	28/04/2020	Night time NB closure and associated diversion route	NB closure to install central reserve running lane	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452	28/04/2020	07/09/2020	Central reserve running	Central reserve running lane, single lane each direction to roundabout facilitate build	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452	08/09/2020	09/09/2020	Night time NB closure and associated diversion route	NB closure to remove central reserve running lane	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452	09/09/2020	12/10/2020	Lane 1 running NB and SB	Lane 1 running SB and NB around new roundabout to facilitate build	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452 SB Layby	12/01/2020	12/10/2020	Layby closure	Layby closure	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452	03/02/2020	28/02/2020	NB lane 1 closure	Veg clearance	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 2	A452	03/02/2020	28/02/2020	SB lane 1 closure	NB closure to install barrier on lane 1 NB	Rev 3 Submitted by LMJV with new dates
THW.AN.LMJV.SMBC.355 REV 3	A452 NB	12/01/2020	13/01/2020	Night time NB closure and associated diversion route	NB static lane closure to facilitate barrier in lane 1	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 NB	13/01/2020	24/02/2020	NB Lane 1 closure	SB closure to install barrier on lane 1 SB	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 SB	13/01/2020	14/01/2020	Night time SB closure and associated diversion route	SB static lane closure to facilitate barrier in lane 1	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 SB	14/01/2020	10/02/2020	SB Lane 1 closure	SB closure to facilitate utility trenching	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 SB	03/02/2020	10/02/2020	Night time SB closure and associated diversion route	NB closure to facilitate utility trenching	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 NB	17/02/2020	24/02/2020	Night time NB closure and associated diversion route	NB static lane closure to facilitate barrier in lane 2	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 NB	24/02/2020	24/04/2020	NB Lane 2 closure	SB static lane closure to facilitate barrier in lane 2	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 SB	24/02/2020	24/04/2020	SB Lane 2 closure	NB closure to install central reserve running lane	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452	27/04/2020	28/04/2020	Night time NB closure and associated diversion route	Central reserve running lane, single lane each direction to roundabout facilitate build	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452	28/04/2020	07/09/2020	Central reserve running	NB closure to remove central reserve running lane	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452	08/09/2020	09/09/2020	Night time NB closure and associated diversion route	Lane 1 running SB and NB around new roundabout to facilitate build	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452	09/09/2020	12/10/2020	Lane 1 running NB and SB	Layby closure	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452 SB Layby	12/01/2020	12/10/2020	Layby closure	Veg clearance	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452	10/02/2020	06/03/2020	NB lane 1 closure	Veg clearance	Consultation approved
THW.AN.LMJV.SMBC.355 REV 3	A452	10/02/2020	06/03/2020	SB lane 1 closure	Vegetation clearance	Consultation approved
THW.AN.HE.LMJV.376	Biddles Loop/A446	03/02/2020	13/03/2020	Lane Closure	Vegetation clearance	For info only - HE to respond
THW.AN.HE.LMJV.376	Biddles Loop/A446	03/02/2020	13/03/2020	Lane Closure	Vegetation clearance	For info only - HE to respond
THW.AN.HE.LMJV.376	A446	03/02/2020	13/03/2020	Lane Closure	Vegetation clearance	For info only - HE to respond
THW.AN.HE.LMJV.376	Biddles Loop/A446	03/02/2020	13/03/2020	Lane Closure	Vegetation clearance	For info only - HE to respond
THW.AN.HE.LMJV.376	Biddles Loop/A446	03/02/2020	13/03/2020	Lane Closure	Vegetation clearance	For info only - HE to respond
THW.AN.SMBC.LMJV.377 Rev2	Northway Island	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.SMBC.LMJV.377 Rev2	Northway Island	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.SMBC.LMJV.377 Rev2	Northway Island/A452	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.SMBC.LMJV.372 Rev1	Waste Lane	06/01/2020	10/01/2020	2WTTL and associated signage	Kenilworth Greenway diversion works – Laying track matting	Consent withheld
THW.AN.SMBC.LMJV.372 Rev1	Waste Lane	13/01/2020	03/07/2020	4WTTL plant crossing only, lights only in effect on an ad hoc basis manually controlled	Kenilworth Greenway diversion works – Plant crossing	Consent withheld
THW.AN.SMBC.LMJV.372 Rev1	Waste Lane	27/01/2020	17/02/2020	3WTTL and associated signage	Kenilworth Greenway diversion works – Survey works	Consent withheld
THW.AN.SMBC.LMJV.372 Rev1	Waste Lane	27/01/2020	17/02/2020	2WTTL and associated signage	Kenilworth Greenway diversion works – Survey works	Consent withheld

THW.HS2.N2.SMBC.BBV.TP.01. REV2	Diddington Lane	17/02/2020	28/02/2020	Road Closure	Site Clearance and trail holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Works cancelled by BBV - Awaiting new dates
THW.HS2.N2.SMBC.BBV.TP.01. REV2	B4102 Meriden Road and A452 Kenilworth Road	17/02/2020	28/02/2020	Diversion Signage	Site Clearance and trail holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Works cancelled by BBV - Awaiting new dates
THW.HS2.N2.SMBC.BBV.TP.01. REV2	Diddington Lane	28/02/2020	01/05/2020	Road Closure	Site strip and install access track and piling platform for test pile construction works off highway within Diddington Lane.	Works cancelled by BBV - Awaiting new dates
THW.HS2.N2.SMBC.BBV.TP.01. REV2	B4102 Meriden Road and A452 Kenilworth Road	28/02/2020	01/05/2020	Diversion signage	Site strip and install access track and piling platform for test pile construction works off highway within Diddington Lane.	Works cancelled by BBV - Awaiting new dates
THW.HS2.N2.SMBC.BBV.TP.01. REV2	Diddington Lane	01/05/2020	28/08/2020	Road Closure	Test Pile Construction works off highway within Diddington Lane for delivery of plant and concrete delivery's	Works cancelled by BBV - Awaiting new dates
THW.HS2.N2.SMBC.BBV.TP.01. REV2	B4102 Meriden Road and A452 Kenilworth Road	01/05/2020	28/08/2020	Diversion signage	Test Pile Construction works off highway within Diddington Lane for delivery of plant and concrete delivery's	Works cancelled by BBV - Awaiting new dates
THW.HS2.N2.SMBC.BBV.TP.01. REV2	Diddington Lane	17/02/2020	28/08/2020	Site signage only highlighting access into works area.	Signage only	Consultation/Consent with comments
THW.AN.SMBC.LMJV.406	Cromwell Lane	03/02/2020	24/03/2020	N/A	Traffic count camera to be affixed to street furniture.	Schedule 33 application
THW.AN.SMBC.LMJV.402	A452 Collector Road	14/02/2020	17/02/2020	Signage only	Diversion Route	Consultation/Consent with comments
THW.AN.SMBC.LMJV.377 Rev3	Northway Island	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.SMBC.LMJV.377 Rev3	Northway Island	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.SMBC.LMJV.377 Rev3	Northway Island/A452	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.SMBC.LMJV.377 Rev3	B4438 Bickenhill Parkway	03/02/2020	13/03/2020	Ring management and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.SMBC.LMJV.386 Rev2	Lavender Hall Lane	27/01/2020	21/02/2020	2/3WTTL and associated signage	Vegetation clearance	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 NB	12/01/2020	13/01/2020	Night time NB closure and associated diversion route	NB closure to install barrier on lane 1 NB	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 NB	13/01/2020	24/02/2020	NB Lane 1 closure	NB static lane closure to facilitate barrier in lane 1	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 SB	13/01/2020	14/01/2020	Night time SB closure and associated diversion route	SB closure to install barrier on lane 1 SB	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 SB	14/01/2020	10/02/2020	SB Lane 1 closure	SB static lane closure to facilitate barrier in lane 1	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 SB	03/02/2020	11/02/2020	Night time SB closure and associated diversion route	SB closure to facilitate utility trenching	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 NB	17/02/2020	25/02/2020	Night time NB closure and associated diversion route	NB closure to facilitate utility trenching	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 SB	27/02/2020	28/02/2020	Night time SB closure and associated diversion route	SB closure to facilitate utility trenching	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 NB	25/02/2020	24/04/2020	NB Lane 2 closure	NB static lane closure to facilitate barrier in lane 2	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452 SB	28/02/2020	24/04/2020	SB Lane 2 closure	SB static lane closure to facilitate barrier in lane 2	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452	27/04/2020	28/04/2020	Night time NB closure and associated diversion route	NB closure to install central reserve running lane	Consultation/Consent with comments
THW.AN.LMJV.SMBC.355 REV 5	A452	28/04/2020	07/09/2020	Central reserve running	Central reserve running lane, single lane each direction to roundabout facilitate build	SMBC to respond
THW.AN.LMJV.SMBC.355 REV 5	A452	08/09/2020	09/09/2020	Night time NB closure and associated diversion route	NB closure to remove central reserve running lane	SMBC to respond
THW.AN.LMJV.SMBC.355 REV 5	A452	09/09/2020	12/10/2020	Lane 1 running NB and SB	Lane 1 running SB and NB around new roundabout to facilitate build	SMBC to respond
THW.AN.LMJV.SMBC.355 REV 5	A452 SB Layby	12/01/2020	12/10/2020	Layby closure	Layby closure	SMBC to respond
THW.AN.LMJV.SMBC.355 REV 5	A452	10/02/2020	06/03/2020	NB lane 1 closure	Veg clearance	SMBC to respond
THW.AN.LMJV.SMBC.355 REV 5	A452	10/02/2020	06/03/2020	SB lane 1 closure	Veg clearance	SMBC to respond
THW.AN.SMBC.LMJV.385 Rev2	A45 service Road	03/02/2020	06/03/2020	Lane 1 closure and associated signage	Veg clearance	SMBC to respond

THW.AN.SMBC.LMJV.385 Rev2	Diddington Lane	03/02/2020	06/03/2020	2WTTL and associated signage	Veg clearance	Consultation/Consent with comments	
THW.AN.SMBC.LMJV.391 Rev 2	Truggist Lane	24/02/2020	28/02/2020	Road Closure	Vegetation clearance works	Consent withheld due to conflict of works.	
THW.AN.SMBC.LMJV.391 Rev 2	Station Road	24/02/2020	28/02/2020	Diversion Signage	Vegetation clearance works	Consent withheld due to conflict of works.	
THW.AN.SMBC.LMJV.391 Rev 2	Kenilworth Road	24/02/2020	28/02/2020	Diversion Signage	Vegetation clearance works	Consent withheld due to conflict of works.	
THW.AN.SMBC.LMJV.391 Rev 2	Kelsey Lane	24/02/2020	28/02/2020	Diversion Signage	Vegetation clearance works	Consent withheld due to conflict of works.	
THW.AN.SMBC.LMJV.391 Rev 2	Waste Lane	24/02/2020	28/02/2020	Diversion Signage	Vegetation clearance works	Consent withheld due to conflict of works.	
THW.AN.SMBC.LMJV.391 Rev 2	Nailcote Lane	24/02/2020	28/02/2020	Diversion Signage	Vegetation clearance works	Consent withheld due to conflict of works.	
THW.AN.SMBC.LMJV.391 Rev 2	Spencers Lane	24/02/2020	28/02/2020	Diversion Signage	Vegetation clearance works	Consent withheld due to conflict of works.	
THW.AN.SMBC.LMJV.426	A452 Kenilworth Road	20/02/2020	28/02/2020	Layby closure	Layby closure due to protestors	Consent withheld	
THW.AN.SMBC.LMJV.385 Rev3	A45 service Road	03/02/2020	13/03/2020	Lane 1 closure and associated signage	Vegetation clearance	Consultation/Consent with comments	
THW.AN.SMBC.LMJV.385 Rev3	Diddington Lane	03/02/2020	13/03/2020	2WTTL and associated signage	Vegetation clearance	Consultation/Consent with comments	
THW.AN.SMBC.LMJV.386 Rev3	Lavender Hall Lane	27/01/2020	06/03/2020	2/3WTTL and associated signage	Vegetation clearance	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 NB	12/01/2020	13/01/2020	NB closure to install barrier on lane 1 NB	Night time NB closure and associated diversion route	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 NB	13/01/2020	24/02/2020	NB static lane closure to facilitate barrier in lane 1	NB Lane 1 closure	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 SB	13/01/2020	14/01/2020	SB closure to install barrier on lane 1 SB	Night time SB closure and associated diversion route	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 SB	14/01/2020	10/02/2020	SB static lane closure to facilitate barrier in lane 1	SB Lane 1 closure	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 SB	03/02/2020	11/02/2020	SB closure to facilitate utility trenching	Night time SB closure and associated diversion route	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 NB	17/02/2020	25/02/2020	NB closure to facilitate utility trenching	Night time NB closure and associated diversion route	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 SB	27/02/2020	28/02/2020	SB closure to facilitate utility trenching	Night time SB closure and associated diversion route	Consultation with comments - awaiting response from applicant	
THW.AN.LMJV.SMBC.355 REV 6	A452 NB	09/03/2020	24/04/2020	NB static lane closure to facilitate barrier in lane 2	NB Lane 2 closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452 SB	28/02/2020	24/04/2020	SB static lane closure to facilitate barrier in lane 2	SB Lane 2 closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452	27/04/2020	28/04/2020	NB closure to install central reserve running lane	Night time NB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452	28/04/2020	07/09/2020	Central reserve running lane, single lane each direction to roundabout facilitate build	Central reserve running	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452	08/09/2020	09/09/2020	NB closure to remove central reserve running lane	Night time NB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452	09/09/2020	12/10/2020	Lane 1 running SB and NB around new roundabout to facilitate build	Lane 1 running NB and SB	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452 SB Layby	12/01/2020	12/10/2020	Layby closure	Layby closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452	10/02/2020	20/03/2020	Veg clearance	NB lane 1 closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 6	A452	10/02/2020	20/03/2020	Veg clearance	SB lane 1 closure	SMBC to respond	
THW.AN.SMBC.LMJV.426	A452 Kenilworth Road	20/02/2020	20/03/2020	Layby closure	Layby closure due to protestors	SMBC to respond	

THW.HS2.N2.SMBC.BBV.TP.01. REV 4	Diddington Lane	19/03/2020	20/03/2020	Road Closure	River Blythe Test Pile Vegetation Clearance and trail holes works off highway within Diddington Lane.	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.HS2.N2.SMBC.BBV.TP.01. REV 4	B4102 Meriden Road and A452 Kenilworth Road	19/03/2020	20/03/2020	Diversion Signage	River Blythe Test Pile Vegetation Clearance and trail holes works off highway within Diddington Lane.	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.HS2.N2.SMBC.BBV.TP.01. REV 4	Diddington Lane	04/05/2020	15/05/2020	Road Closure	River Blythe Test Pile Site Clearance and trail holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.HS2.N2.SMBC.BBV.TP.01. REV 4	B4102 Meriden Road and A452 Kenilworth Road	04/05/2020	15/05/2020	Diversion Signage	River Blythe Test Pile Site Clearance and trail holes and installation of site hoarding and welfare for test pile construction works off highway within Diddington Lane.	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.HS2.N2.SMBC.BBV.TP.01. REV 4	Diddington Lane	15/05/2020	12/06/2020	Site signage only highlighting access into works area.	River Blythe Test Pile	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.HS2.N2.SMBC.BBV.TP.01. REV 4	Diddington Lane	15/06/2020	26/06/2020	Road Closure	River Blythe Test Pile Site Delivery's for Test Pile rigs and Rebar plus cage materials.	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.HS2.N2.SMBC.BBV.TP.01. REV 4	B4102 Meriden Road and A452 Kenilworth Road	15/06/2020	26/06/2020	Diversion signage	River Blythe Test Pile Site Delivery's for Test Pile rigs and Rebar plus cage materials.	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.HS2.N2.SMBC.BBV.TP.01. REV 4	Diddington Lane	26/06/2020	25/09/2020	Site signage only highlighting access into works area.	River Blythe Test Pile Site	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.AN.SMBC.LMJV.432	Diddington Lane	23/03/2020	27/03/2020	Road closure	Vegetation clearance	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.AN.SMBC.LMJV.432	A452, Meriden Road	23/03/2020	27/03/2020	Diversion signage	Vegetation clearance	Works cancelled by BBV due to current situation - awaiting new date from applicant	
THW.AN.SMBC.LMJV.438	PRoW M198	07/04/2020	31/12/2020	PRoW closure and associated diversion	Construction of the Burton Green Haul Road	Consent withheld - awaiting response from applicant	
THW.AN.SMBC.LMJV.440	Solihull Parkway	23/03/2020	08/06/2020	Lane closures, ring management, 2WTTL and associated signage	Installation of multi utility trench	SMBC to respond	
THW.AN.SMBC.LMJV.440	Solihull Parkway	09/05/2020	25/05/2020	Road closure and associated diversion	Installation of multi utility trench	SMBC to respond	
THW.AN.SMBC.LMJV.440	B4438	30/05/2020	08/06/2020	Road closure and associated diversion	Installation of multi utility trench	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 NB	12/01/2020	13/01/2020	NB closure to install barrier on lane 1 NB	Night time NB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 NB	13/01/2020	24/02/2020	NB static lane closure to facilitate barrier in lane 1	NB Lane 1 closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 SB	13/01/2020	14/01/2020	SB closure to install barrier on lane 1 SB	Night time SB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 SB	14/01/2020	10/02/2020	SB static lane closure to facilitate barrier in lane 1	SB Lane 1 closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 SB	03/02/2020	11/02/2020	SB closure to facilitate utility trenching	Night time SB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 NB	17/02/2020	25/02/2020	NB closure to facilitate utility trenching	Night time NB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 SB	27/02/2020	28/02/2020	SB closure to facilitate utility trenching	Night time SB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 NB	09/03/2020	24/04/2020	NB static lane closure to facilitate barrier in lane 2	NB Lane 2 closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 SB	28/02/2020	24/04/2020	SB static lane closure to facilitate barrier in lane 2	SB Lane 2 closure	SMBC to respond	

THW.AN.LMJV.SMBC.355 REV 7	A452	27/04/2020	28/04/2020	NB closure to install central reserve running lane	Night time NB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452	28/04/2020	07/09/2020	Central reserve running lane, single lane each direction to roundabout facilitate build	Central reserve running	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452	08/09/2020	09/09/2020	NB closure to remove central reserve running lane	Night time NB closure and associated diversion route	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452	09/09/2020	12/10/2020	Lane 1 running SB and NB around new roundabout to facilitate build	Lane 1 running NB and SB	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452 SB Layby	12/01/2020	12/10/2020	Layby closure	Layby closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452	10/02/2020	27/03/2020	Veg clearance	NB lane 1 closure	SMBC to respond	
THW.AN.LMJV.SMBC.355 REV 7	A452	10/02/2020	27/03/2020	Veg clearance	SB lane 1 closure	SMBC to respond	
THW.AN.SMBC.LMJV.444	A452 SB	20/03/2020	23/03/2020	SB Lane 2 closure	Emergency vegetation clearance	Consultation approved with comments	