

Qty: 1 Ref: 13-9 Schedule 13 : Temporary Sign			
Qty: 2 Ref: 13-9 Schedule 13 : Temporary Sign	ROAD AHEAD		
Qty: 2 Ref: 13.9 Schedule 13-9 : Temporary Information	ROAD AHEAD CLOSED ACCESS ONLY		
Qty: 5 Ref: 2702 Start of temporary diversion route	Diversion		
Qty: 2 Ref: 2702 End of temporary diversion route	Diversion ENDS		
Qty: 1 Ref: 2702 Start of temporary diversion route	Diversion		
Qty: 1 Ref: 2702 Start of temporary diversion route	Diversion		
Qty: 3 Ref: 2703 Direction of temporary diversion route from junction ahead	<b>Diverted</b> traffic		
Qty: 4 Ref: 2703 Direction of temporary diversion route from junction ahead	Diverted traffic		
Qty: 1 Ref: 2703 Direction of temporary diversion route from junction ahead	<b>Diverted</b> traffic		
Qty: 2 Ref: 7001 Road works ahead			
Qty: 2 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Closed	ROAD CLOSED		
Qty: 3 Ref: 7010-FP-13-9 Nature of temporary hazard ahead - Road Ahead Closed	ROAD AHEAD CLOSED		

© Crown copyright and database rights 2021 OS 00000000

IT WAS ISSUED FOR AND IS SUBJECT T	THIS DRAWING IS TO BE USED ONLY FOR THE PURPOSE OF ISSUE THAT IT WAS ISSUED FOR AND IS SUBJECT TO AMENDMENT.				
EXCEPTIONAL RISKS RELATING TO THE WORKS DRAWING ARE IDENTIFIED BI CONSTRUCTION	ELOW.		IS		
RISK: XXX					
NOTES					
X = 425848 Y = 275634 Diversion Route					
Windmill lane L Waste Lane Hodgetts Lane Cromwell Lane Vice Versa					
1.2m Max Taper Cone Spacings 9m Max Longitudinal Cone Spacings 1.0m Min Footway / Walkway To Be Maintained 0.5m Min Sideways Safety Zone 0.5m Min Longways Safety Zone 3.0-3.5m Runing Lane Measurements Will Be Subject To Survey					
KEY ► Traffic sign Traffic sign ► Traffic signals to Diagram 3000.1 ► Chapter 8 Barrier ► Pedestina Barrier					
Minimum P.P.E requirements to be worn during installation: Hard Hats, Glasses, Gloves, Boots, High Visibility Clothing Minimum requirements for ALL sign placement please follow instructions below without exception • Minimum height 2.2m over coclepath • Minimum sideways clearence carriageway/Footpath 450mm • Frames keep 1 m clearence on footpath • All frames must be sandbagged Any issues not allowing you to follow regulations please contact the office or out of hours.					
-	•⁄.	-	-		
-	·	-			
-	·	-	-		
-	·	-			
REVISION DETAILS	Ву	Date	Suffix		
Purpose of issue	Check				
SEVERN TRENT Chevron Traffic Management					
Project Tille Hob Lane Kenilworth CV8 1QA 13411499 (STW 2662)					
Drawing Title					
	proved	Date			
M.H M.H J.W J.W 01-09-2023   Internal Project No. PSxxxxxx PSxxxxx -   Scale @ A3 Volume - -					
NOT TO SCALE TRAFFIC_MANAGEMENT THIS DOCUMENT HAS BEEN PREPARED PURSUANT TO AND SUBJECT TO THE TENS OF CHEVRON AS OPPOINTMENT BY ITS CLEIN. CHEVRON ACCEPTS NO LABLITY FOR ANY USE OF THIS DOCUMENT OTHER THAN BY ITS ORIGINAL CLEIN ON THE PURPOSES FOR WHICH IT WAS PREPARED AND PROVIDED.					
HE000000 CHEV PO_XX_XX_X DR X	olume TTM 0001 Number	Rev	xx		