

Key:			
Works Area			
Stop & Go Board			
Vehicle Diversion Route			
Temporary Ped Signal			
Existing Bus Stop			
Temporary Sign			
Pedestrian Barrier			
		Barium Point	

Safety information:		
Min width of safety zone (S)	0.5m	
Min length of longways clearance (L)	0.5m	
Stroud Road		

Site information:			
NSG	Stroud Road, Shirley, Solihull		
USRN	35005386	Road Type	Single lane carriageway
Works Location	X:410601		
Surveyed	Y:278923		
Perm Signals		Controlled	
		Cycle Lanes	

Chapter 8 details:			
Detail B		1.5m	Single/Dual carriageway 40mph or more - 750mm traffic cones.
Detail C1		3m	Single/Dual carriageway 40mph or less - 450mm traffic cones.
Detail C2		3m	Single/Dual carriageway 40mph or less - 450mm traffic cones.

Rev	Date	Comments	By	CHK

Working in Partnership with

Balfour Beatty

Living Places

traffix

total traffic & event management solutions

Old Arden Brickworks | Bickenhill | Solihull | West Midlands | B92 0DV

1 +44 (0)800 819 9001 | +44 (0)1675 442507

info@traffixuk.com | www.traffixuk.com

Traffic Management			
Project title:			
Proposed Road Closure			
Solihull			
B90 2LA			
Drawing title:			
Date:	19/06/2025	Scale:	NTS
Drawn:	BN	Checked:	MT
Project Number:	TFX MT3203	Drawing Number:	001
Revision:	-		

This drawing is copyright & the property of Traffic & must not be copied in whole or in part without their written permission. Copyright is reserved. ©

The Contractor is to report all discrepancies & errors to the Contract Manager prior to works commencing.

AWS signage installed at least 2 weeks prior to works commencing. Dates & durations to be confirmed.

Size of signage:	
Single carriageway permanent speed limit as shown below or less)	
	900mm

SIGN SCHEDULE	
GP 1 Ref: 2702	Start of temporary diversion route
GP 2 Ref: 2702	Start of temporary diversion route
GP 3 Ref: 2703	End of temporary diversion route
GP 4 Ref: 2706	End of temporary diversion route
GP 5 Ref: 2704	Direction of temporary diversion route
GP 6 Ref: 2704	Direction of temporary diversion route
GP 7 Ref: 2706	Roundabout ahead leading to temporary diversion route
GP 8 Ref: 2706	Roundabout ahead leading to temporary diversion route
GP 9 Ref: 2701	Road works ahead
GP 10 Ref: 2701	Road closed

GP 1 Ref: 2702	Start of temporary diversion route
GP 2 Ref: 2702	Start of temporary diversion route
GP 3 Ref: 2703	End of temporary diversion route
GP 4 Ref: 2706	End of temporary diversion route
GP 5 Ref: 2704	Direction of temporary diversion route
GP 6 Ref: 2704	Direction of temporary diversion route
GP 7 Ref: 2706	Roundabout ahead leading to temporary diversion route
GP 8 Ref: 2706	Roundabout ahead leading to temporary diversion route
GP 9 Ref: 2701	Road works ahead
GP 10 Ref: 2701	Road closed

Key:

- Works Area
- Stop & Go Board
- Vehicle Diversion Route
- Temporary Ped Signal
- Existing Bus Stop
- Temporary Sign
- Pedestrian Barrier

dated : August 2022

Desktop survey undertaken from google street view with imagery

All traffic management shall comply with all current legislation and guidance including Chapter 8. Safety at Street Works and Road Works (A Code of Practice).

Pedestrian management to be installed and managed to suit site conditions in accordance with current legislation & codes of practice by the contractor unless otherwise stated.

All signage and road markings shall conform with the Traffic Signs Regulations and General Directions (TSRGD).

Sign locations are indicative only, exact location to be determined on site.

Suitably qualified operative to assess site to ensure the installation complies with all current legislation. Any issues and/or changes from the original design should be immediately reported to the relevant contracts manager/designer.

This design is only valid for 12 months from date of production and should be re-evaluated if installation is to take place after this period.