

Qty: 2 Ref: 7001
Road works ahead



Qty: 2 Ref: 7010-FP-13-9
Nature of temporary hazard ahead - Road Closed



N



Chevron
Traffic Management

Drawing Notes

Cone lights spaced minimum 9m,
cones to be 750 mm or 1m

All works to be carried out as per
safety at streetworks and roadworks
"A Code of Practice" October 2013.
CPA conditions apply unless otherwise agreed.

Traffic Management Key

• •

Road Signs

Road Closure Extents

Site Details

Traffic Management

Road Closure

Speed of road (mph)

30

Minimum sideways safety zone (S)

0.5m

Minimum longways safety zone (L)

0.5m

Additional Notes:

X = 418424
Y = 276836

Diversion Route:

No suitable diversion route

Drawing Office

DRAWING NUMBER

RET-D12034

CONTRACT NUMBER

N/A

PHASE NUMBER

1 of 1

PAGE NUMBER

2 of 2

SURVEYED BY / DATE

N/A

N/A

DRAWN BY / DATE

B.C

14/08/2025

CHECKED BY / DATE

K.F

14/08/2025

APPROVED BY / DATE

K.F

14/08/2025

CLIENT REF

60699426

SCALE @ A3

NTS

REV

BY

DATE

A

FIRST ISSUE

B.C

14/08/2025

B

AMENDED AS PER REQUEST

??

dd/mm/yy

C

AMENDED AS PER REQUEST

??

dd/mm/yy

D

AMENDED AS PER REQUEST

??

dd/mm/yy

Client

SEVERN

TRENT

Site Address

Kixley Lane
Knowle
B93 0JE

Co-ordinates, Latitude - Longitude

52.387529, -1.730669

Contains public sector information licensed under the Open Government Licence v3.0